

CONSULTANT: CH2MHILL
 CONTRACTOR: WEST CONSTRUCTION INC.
 FUNDS: 321

**FIRE STATION No 7
 PROJECT # 02616606**

Project Manager: Jeff Halverson
 Updated: Wed 12/19/07

ID	Task Name	Duration	Start	Finish	2005				2006				2007							
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
1	DESIGN FOR NEW SITE	149 days	Sun 6/12/05	Mon 11/7/05																
2	PRELIMINARY DESIGN	30 days	Sun 6/12/05	Mon 7/11/05																
3	DESIGN	103 days	Tue 7/12/05	Sat 10/22/05																
4	FINAL DESIGN	14 days	Tue 10/25/05	Mon 11/7/05																
5	PERMITTING	388 days	Tue 6/21/05	Fri 7/14/06																
6	DCA REVIEW	95 days	Tue 6/21/05	Fri 9/23/05																
7	OCR REPORT FROM DCA	0 days	Mon 9/26/05	Mon 9/26/05																
8	DCA ISSUES NOTICE OF INTENT	0 days	Mon 1/16/06	Mon 1/16/06																
9	APPEAL PERIOD ENDS	0 days	Mon 2/6/06	Mon 2/6/06																
10	PREL BUILDING PERMIT REVIEW	19 days	Sat 11/12/05	Wed 11/30/05																
11	FINAL PERMIT CHANGES	90 days	Thu 12/1/05	Tue 2/28/06																
12	BUILDING PERMIT ISSUED	0 days	Fri 7/14/06	Fri 7/14/06																
13	ADVERTISE & AWARD	79 days	Sun 11/13/05	Tue 1/31/06																
14	ADVERTISE	30 days	Sun 11/13/05	Mon 12/12/05																
15	BIDS DUE	1 day	Tue 12/13/05	Tue 12/13/05																
16	AWARD PROCESS/ CONTRACT	30 days	Wed 12/14/05	Thu 1/12/06																
17	GROUND BREAKING THIS WEEK	0 days	Tue 1/31/06	Tue 1/31/06																
18	COMMISSION AWARD	0 days	Tue 1/17/06	Tue 1/17/06																
19	CONSTRUCTION	731 days	Fri 9/30/05	Sun 9/30/07																
20	COE Permit review	208 days	Fri 9/30/05	Tue 4/25/06																
21	PRECONSTRUCTION CONF	0 days	Wed 6/28/06	Wed 6/28/06																
22	SITE CLEARING	21 days	Wed 4/26/06	Tue 5/16/06																
23	SITE FILLING/FDOT ENTRANCE	70 days	Mon 5/29/06	Sun 8/6/06																
24	CONSTRUCTION	502 days	Wed 5/17/06	Sun 9/30/07																
25	GRAND OPENING	0 days	Tue 9/11/07	Tue 9/11/07																

Budget Amount	Task	Milestone
Paid to Date:	Progress	Summary

Project Description: Design & Construct new Fire Station.

Current Status: Building started 8/7. Opened 9/11, punch list items to address 12/12.