

**PROJECT TITLE LOCATION: ECRWRF Expansion**

**Scope: ECR Board has decided to increase capacity of Plant from 55 MGD to 71 MGD.**

<b>Budget: \$9,719,000.00</b>	<b>Project Manager</b> Isaac Kovner	<b>Project No: 99853414</b> <b>Comm. District: 4</b>
<b>Consultant: Camp Dresser &amp; McKee</b>		<b>Legal Matters:</b>
<b>Contractor: John Kirilin</b>		

Week	DATE	STATUS: Construction Underway	HOURS
20	05/20/05	Currently J. J. Kirilin is under contract to complete work by end of 2005.	
21	05/27/05	Contractor waiting on South Chlorine Connect Chamber - having dewatering problems.	
22	06/03/05	Contractor waiting on South Chlorine Connect Chamber and Effluent Pump Station.	
23	06/10/05	Contractor working on Equalization Basin.	
24	06/17/05	Contractor working on Equalization Basin.	
25	06/24/05	Contractor working on Equalization Basin.	
26	07/01/05	Same as above.	
27	07/08/05	Same as above.	
28	07/15/05	Contractor having problems with de-watering of EP Station.	
29	07/22/05	Contractor having problems with de-watering of EP Station.	
30	07/29/05	Contractor still de-watering EP Station and continuing work.	
32	08/12/05	Contractor still de-watering EP Station and continuing work.	
33-39	09/30/05	Contractor working on Effluent Pump Station again.	
40	10/07/05	Contractor stopped work on Effluent Pump Station until further notice	
41-47	11/25/05	Contractor working on other items (slow progress)	
48-49	12/09/05	Contractor pressure grouting Effluent Pump Station	
1	01/06/06	Contractor redigging pump station	
2	01/13/06	Contractor redigging pump station	
3 to 5	02/03/06	Contractor dewatering/excavating effluent pump station	
6 to 8	02/24/06	Contractor finished dewatering/excavation, working on pump station	
9	03/03/06	Contractor to begin working on 54 inch tie-in.	
10	03/31/06	Contractor working on effluent pump station	
11	04/12/06	Contractor working on effluent pumps, No contamination issue related to diesel spill	
15	05/10/06	No Progress	
19	06/10/06	Contractor backfilling effluent pump station	
23	07/10/06	54 inch pipe work complete	
27	08/10/06	Contractor still working on pumping station and chlorine building	
31	09/05/06	Contractor working on effluent pump station	
34	09/28/06	Contractor working on effluent pump station	
36	11/03/06	Contractor finishing roofing at EP station	
44	01/05/07	Contractor conducting startup of effluent pumt 11 and 12.	
48	02/05/07	Contractor working on effluent pumps	
52	02/28/07	Scheduled to complete work end of April	
56	03/23/07	Contractor still working -- Pump 11 & 12 start-up testing begin next week	
59	04/18/07	Contractor still working --Effluent Pumps	
62	05/01/07	Contractor still working --Effluent Pumps	
66	06/01/07	Testing pumps 10&11	
72	07/01/07	Testing pumps 10 ( does not work) &11	
76	08/01/07	Repair scheduled for pump #10 end of month.	

DATE	AMOUNT	PAID	COMPANY	COMMENTS	C/O	G/L

**NOTES**

*(Contacts, Phones, Faxes, Upcoming Dates, CAD Name, Etc.)*

Tracking #'s 03.154  
 P.O's Open 042244 \$9,719,000.00

Design Start	Advert.	Bids Due	Comm. Approval	Award	Preconstr. Meeting	Construction Start	Constr. End	Final Pay
P -								
A -								

Performance Indices      Cost      Schedule