

PROJECT TITLE LOCATION: ECR 2005 Improvement Projects

Scope: ECR Board wishes to improve various portions of the Plant for increase of efficiency purposes.

Fund: \$1,900,000.00

Project Manager

Project No: N/A

Budget: \$1,900,000.00

Isaac Kovner

Comm. District: 4

Consultant: Camp Dresser & McKee

Contractor: Whitting Turner

Legal Matters:

Week	DATE	STATUS: Construction Underway	HOURS
20	05/20/05	Camp Dresser & McKee (CDM) is waiting for Work Authorization from the City to start work.	
21	05/27/05	Same as above.	
22	06/03/05	Waiting for City to authorize Work Authorization.	
23	06/10/05	Waiting for City to authorize Work Authorization.	
24	06/17/05	Waiting for City to authorize Work Authorization.	
25	06/24/05	Waiting on Mayor signature.	
26	07/01/05	Waiting on Mayor signature.	
27	07/08/05	Waiting on Mayor signature.	
28	07/15/05	Waiting on Mayor signature.	
29	07/22/05	Waiting on Mayor signature.	
30	07/29/05	Waiting on Mayor signature.	
32	08/12/05	Notice to Proceed mailed to consultant.	
33	08/19/05	Consultant received official work authorization.	
34-47	11/25/05	Consultant working on design.	
48	12/02/05	Receiving design drawings, in for 2-week plan review	
49	12/09/05	Drawings in for 2-week plan review	
50	12/16/05	Drawings in for 2-week plan review	
51-52	12/31/05	Consultant preparing 100% plans	
1 to 9	03/03/06	Consultant preparing 100% plans	
10	03/31/06	Waiting for CDM to submit 100% plans for bidding	
11	04/12/06	Begin Bid in month of May	
14	05/10/06	Open to Bid next week.	
18	06/10/06	Rebid	
22	07/10/06	Rebid	
24	08/10/06	Negotiating with Whitting Turner-proposed contract to board by next month	
28	09/05/06	Presenting negotiated contract to ECR board on Sep 15	
31	09/28/06	No progress	
35	11/03/06	Waiting on law for final contract.	
40	01/05/07	Contracts given to Whitting Turner to get Bonds and Insurance	
44	02/05/07	Contractor mobilizing	
48	02/28/07	In progress	
52	03/23/07	Contractor is working on the grit chamber	
55	04/18/07	Contractor working coating the head works	
58	05/01/07	Finished Grid chamber coating and started working on aeration basin #5	
62	06/01/07	Coating of Grit chamber completed. Contractor working on cleaning Aeration basin #5	
66	07/02/07	Scheduled to finish cleaning Aeration basin #5 by end of July.	
70	08/08/07	In progress	

DATE	AMOUNT	PAID	COMPANY	COMMENTS	C/O	G/L

NOTES

(Contacts, Phones, Faxes, Upcoming Dates, CAD Name, Etc.)

Tracking #'s N/A

P.O.'s Open N/A \$0000

--	--	--	--	--	--	--

Design Start	Advert.	Bids Due	Comm. Approval	Award	Preconstr. Meeting	Construction Start	Constr. End	Final Pay
P -								
A -								
Performance Indices			Cost		Schedule			