

**PROJECT TITLE LOCATION: ECR Electric Switch Gear**

**Scope: Project shall automate Electric Turbine Generator in case of power failure**

**Fund: 471** **Project Manager** **Project No: 00853419**  
**Budget: \$ 325,400.00** **Isaac Kovner** **Comm. District: 4**  
**Consultant: Camp Dresser & McKee**  
**Contractor: Edwards Electric Corporation** **Legal Matters:**

Week	DATE	STATUS: Construction Underway	HOURS
20	05/20/05	Waiting on 2 backordered meters to complete work.	
21	05/27/05	Same as above.	
22	06/03/05	Same as above.	
23	06/10/05	Same as above.	
24	06/17/05	Backordered meters to be delivered on 6/20/05. Contractor to begin work at that time.	
25	06/24/05	Contractor started working on Generator # 4.	
26	07/01/05	Contractor working on Generator # 4.	
27	07/08/05	Contractor still working on Generator # 4.	
28	07/15/05	Contractor should have substantial completion middle of August.	
29	07/22/05	Contractor should have substantial completion middle of August.	
30	07/29/05	Contractor completing Generator # 4.	
32	08/12/05	Contractor completed Generator # 4, working on Generator # 3.	
33-39	09/30/05	Contractor working on Generator # 3.	
40	10/07/05	Generator #3 completed, contractor working on Generator #2	
41 - 43	10/28/05	Contractor working on Generator #2	
44 - 51	12/23/05	Contractor working on Generator #1	
52	12/31/05	Contractor off this week	
1	01/06/06	Contractor off this week	
2	01/13/06	Contractor back on job, working on Generator No. 1	
3 to 9	03/03/06	Contractor working on Generator No. 1 and master station	
10	03/31/06	Waiting for contractor to complete Generator1 on master station	
11	04/12/06	Contractor still working on main control panel	
15	05/10/06	Contractor started system, currently debugging.	
19	06/10/06	Next system Start up by July 21 st	
23	07/10/06	Contractor still debugging	
27	08/10/06	Contractor still debugging	
31	09/05/06	Contractor still debugging	
34	09/28/06	Contractor still debugging	
36	11/03/06	No change	
40	01/05/07	No change	
44	02/05/07	No change	
48	02/28/07	Waiting for ASCO to respond to broken shear bolts issue	
52	03/23/07	No change	
55	04/18/07	No change	
58	05/01/07	Contractor to remobilize next week to debug the problem.	
62	06/01/07	Waiting on final training and operation manuals. Work Complete.	
66	07/01/07	Meeting contractor end of July to phase out project.	
70	08/01/07	Closing out next ECR meeting in august.	

DATE	AMOUNT	PAID	COMPANY	COMMENTS	C/O	G/L

**NOTES**

*(Contacts, Phones, Faxes, Upcoming Dates, CAD Name, Etc.)*

Tracking #'s 04.242

P.O's Open 031944 \$ 34,000.00 - CDM

P.O's Open 051592 \$ 299,500.00 - Edwards Electric

Design Start	Advert.	Bids Due	Comm. Approval	Award	Preconstr. Meeting	Construction Start	Constr. End	Final Pay
P -								
A -								
Performance Indices			Cost		Schedule			