PROJECT TITLE LOCATION: D-8 PUMP STATION & COUNTRY CLUB ROAD IN PALM BEACH

Scope: Coordinate construction of the Town's storm pump station which includes water main adjustment and replacement on Country Club Road and Slope Trail.

Fund: N/A	**Project Manager**	**Project Number: N/A**
Budget: N/A	**Laura Le**	**Comm. District: N/A**
Consultant: N/A		
Contractor: Town of Palm Beach		**Legal Matters:**

Week	DATE	STATUS: C	HOURS
	4/13/2005	Met with Kimley-Horn to review D-8 Pump Station construction plans specifically the proposed water main adjustment and replacement on County Club Rd. and Slope Trail.	
	4/20/2005	discuss construction schedule and sequence. The need to replacement exist. WM west of Slope Trail was raised by the City.	
	4/27/2005	Requested O&M to perform dry-run in the vicinity of the D-8 Pump Station project site. The Town requested WM work @ Slope Trail to begin this week.	
	5/4/2005	WM adjustment on Slope Trail @ Country Club scheduled for today was cancelled - Contractor did not have the right fittings.	
	5/11/2005	WM adjustment rescheduled for 5-13-05 from 9:00 AM to 2:00 PM.	
	5/18/2005	WM adjustment on Slope Trail @ Country Club has been rescheduled to take place today from 9:00 AM to 2:00 PM.	
	5/27/2005	WM adjustment completed. Demolition of old /abandonned WM @ the Slope Trail/Country Club intersection begins.	
	6/2/2005	Demolition completed. WM replacement on Country Club, west of Slope Trail to begin next week.	
	6/25/2005	Construction of the Town's storm pump station is on-going.	
	thru		
	8/12/2005	Same as previous	
	8/19/2005	Pressure and leakage testing for the new 8" WM from Slope Trail and 150 LF east passed.	
	8/24/2005	Waiting for partial As-builts from Town of PB for PBC Health Dept. release.	
	8/31/2005	City reviewed As-builts signed off Request for Release. Town of PB submitted release packet to PBC Health Dept.	
	9/30/2005	WM pigged and passed. Project is 80% complete.	
	10/5/2005	Bacteriological testing of the new WM began.	
	10/12/2005	Final WM tie-in along Country Club completed.	
	10/19/2005	Contractor discovered and repaired a leak in the exist. WM adjacent to the tie-in point. Walk-thu will be scheduled when the construction of the stormwater pump station and roadway approaches substantial completion.	
	thru		
	11/3/2005	Same as previous.	

DATE	AMOUNT	PAID	COMPANY	COMMENTS	C/O	G/L

NOTES

Town of Palm Beach (Jim Bowser) 561-838-5440

Design Start	Advert.	Bids Due	Comm. Approval	Award	Preconstr. Meeting	Construction Start	Constr. End	Final Pay