PROJECT TITLE LOCATION: FLAMINGO PARK

Scope: Design / Build to renovate small park and add features.

Fund: 322 | **Project Manager** | **Project Number: 00745916**

Budget: $ 335,000 | **Jeff Halverson** | **Comm. District: 3**

Consultant:

Contractor: West Construction Inc | **Legal Matters:**

Week	DATE	STATUS: D	HOURS
52	12/23/05	Still awaiting P&R to schedule mtg with Goldberg & Community	
12	3/15/06	neighborhood meeting scheduled for 3/21	
16	4/13/06	Next Neighborhood meeting scheduled for May 2 at Howard Pk (had one on 4/4)	
21	5/19/06	AIPP Comm mtg for art held 5/17, Thrower scheduling NA meetings	
	7/24/06	Awaitng OK from C Thrower and NA	
	8/9/06	Awaiting OK from C Thrower and NA, west to present latest pricing by 8/15	
	9/18/06	Community meeting 9/19	
	10/13/06	Awaiting face of City approval	
	11/8/06	JEH to write face of city ACM	
	1/4/07	Comm agenda 1/16 for face of the city	
	2/7/07	Finalizing construction details	
	4/17/07	Plans in for permits	
	5/17/07	Permits complete this week	
	9/19/07	Project to break ground this week	
	11/7/07	Project 60% complete, short delay due to Noel, Conc pour in next 5 days	
	12/7/07	Project 75% complete, Landscaping starts next week	
	1/4/08	Project 98% complete	
	3/14/08	project accepted	
	6/6/08	Processing final pay request	

DATE	AMOUNT	PAID	COMPANY	COMMENTS	C/O	G/L

NOTES

(Contacts, Phones, Faxes, Upcoming Dates, CAD Name, Etc.)

Design Start	Advert.	Bids Due	Comm. Approval	Award	Preconstr. Meeting	Construction Start	Constr. End	Final Pay