PROJECT TITLE LOCATION: **Lake Mangonia Shoreline Stabilization**

Scope: Provide labor, equipment, and materials for the removal of approximately 800 linear feet of exposed sheet pile bulkhead; construction of approximately 765 linear feet of new vinyl sheet pile bulkhead, and anchoring system along the north shore of Lake Mangonia.

Fund: 454 | **Project Manager** | **Project Number: 05882103**

Budget: $535,031 | **Daniel Roberge** | **Comm. District: 1**

Consultant: NA

Contractor: Lucas Marine Construction

Legal Matters:

Week	DATE	STATUS: C	HOURS
4	01/22/07	Notice to Proceed	
5	01/29/07	Review shop drawaing.	
5	02/01/07	Order material for the sheet piling.	
7	02/12/07	Mobilization: Equipment and material on the site. Istall 40 L.F. of sheet piling.	
7	02/14/07	Demobilization due not having FDEP permit.	
7	02/15/07	City's staff dealing with the FDEP and the Army Corp. for permits.	
21	05/21/07	Receiving FDEP & Army permits.	
22	05/29/07	Remobilization: Equipment and material on the site.	
25	06/22/07	Installation of sheet piling is completed	
26	06/27/07	Stop Order from Construction Services due not having building permit.	
28	07/09/07	Building permit in place. Restart the construction	
28	07/10/07	Install forms and rebars for concrete cap.	
32	08/10/07	Concrete cap completed (Forms, rebars and concrete)	
33	08/13/07	Backfill material behind the wall.	
34	08/20/07	Top soil and sod	
36	09/07/07	Top soil and sod completed	
37	09/10/07	Punch List	

DATE	AMOUNT	PAID	COMPANY	COMMENTS	C/O	G/L
PO 072277R	$466,343.25	$400,000.00	Lucas Marine			

NOTES

(Contacts, Phones, Faxes, Upcoming Dates, CAD Name, Etc.)

Design Start	Advert.	Bids Due	Comm. Approval	Award	Preconstr. Meeting	Construction Start	Constr. End	Final Pay
				Cost		**Schedule**		