PROJECT TITLE LOCATION: Settling Basins Effluent Fiberglass Troughs Replacement & Lime Silo Line Addition for WTP

Scope: Water Treatment Plant needs to replace existing Fiberglass Troughs in the Sedimentation Basin and install an additional Lime Silo Pipe.

Fund: 453/454 | **Project Manager** | **Project No: 04982424/04982426**

Budget: $383,000 | **Isaac Kovner** | **Comm. District: 2**

Consultant: MTS Environmental

Contractor: TLC diversified | **Legal Matters:**

Week	DATE	STATUS: Construction Underway	HOURS
20	05/20/05	Contractor put on hold until WTP Staff drain and clean West basin.	
21	05/27/05	Contractor began work on East Basin. Silo Piping 80% complete.	
22	06/03/05	Contractor finishing up Silo Piping and working on East Basin.	
23	06/10/05	Contractor working on East Basin.	
24	06/17/05	Contractor working on East Basin.	
25	06/24/05	Silo completed and contractor still working on East Basin.	
26	07/01/05	Contractor working on East Basin.	
27	07/08/05	Contractor working on East Basin.	
28	07/15/05	Contractor working on East Basin. Lime Silo pipe completed.	
29	07/22/05	Contractor working on East Basin.	
30	07/29/05	Contractor finishing East Basin by end of month.	
32	08/12/05	Contractor completed East basin. Contractor on hold to start West basin waiting on WTP Staff; assigned misc project work authorizations.	
33	08/19/05	Waiting on contractor to submit bids on processed Change Order.	
34	08/26/05	Contractor submitting price for Change Order 1.	
36-47	11/25/05	Contractor demobilized until Change Order is approved.	
48	12/02/05	CO 1 approved, CO 2 to replace spyder pipe prepared	
49-52	12/31/05	Change Order 2 in law, contractor on hold	
1 to 5	02/03/06	Change Order 2 in law, contractor on hold	
6 to 8	02/24/06	West basin has been emptied, TLC proceeding to install new troughs	
9 to 12	03/24/06	TLC installing new troughs.	
13	03/31/06	Troughs done in a week; larger diameter SS tubing for Spyder on site	
14	04/12/06	Project is complete	

DATE	AMOUNT	PAID	COMPANY	COMMENTS	C/O	G/L

NOTES

(Contacts, Phones, Faxes, Upcoming Dates, CAD Name, Etc.)

Tracking #'s 05.021

P.O's Open 053275 $330,000.00

	Design Start	Advert.	Bids Due	Comm. Approval	Award	Preconstr. Meeting	Construction Start	Constr. End	Final Pay
P -									
A -									

Performance Indices | **Cost** | | **Schedule** | | | |